# Manitoba

Industry, Economic Development and Mines | Petroleum

360-1395 Ellice Avenue
Winnipeg MB R3G 3P2
CANADA

Phone: (204) 945-6575
Fax: (204) 945-0586

## WEEKLY WELL ACTIVITY REPORT

PETROLEUM INDUSTRY ACTIVITY REPORT
(January 1/06 – January 9/06)

| DRILLING ACTIVITY | to Jan. 9/06 | To Jan. 10/05 | 2005 Total |
|---|---|---|---|
| Drilling Licences Issued | 2 | 1 | 384 |
| Licences Cancelled | 0 | 0 | 0 |
| Vertical Wells Drilled | 9 | 3 | 267 |
| Horizontal Wells Drilled | 3 | 0 | 18 |
| Wells Drilled - Total | 12 | 3 | 285 |
| Stratigraphic Test Holes Drilled | 0 | 0 | 0 |
| No. of Metres Drilled | 14 895 | 3 039 | 303 363 |
| Wells Re-entered | 0 | 0 | 0 |
| Wells Being Drilled | 6 | 1 | 1 |
| No. of Active Rigs | 8 | 3 | 7 |
| Wells Licenced but Not Spudded | 93 | 11 | 108 |
| Wells Completed as Potential Oil Wells | 12 | 1 | 275 |
| Wells Abandoned Dry | 0 | 0 | 10 |
| Wells Drilled but Not Completed | 0 | 2 | 0 |
| Other Completions | 0 | 0 | 0 |
| New Wells on Production | 0 | 0 | 185 |

| GEOPHYSICAL ACTIVITY | | | |
|---|---|---|---|
| Geophysical Programs Licenced | 0 | 1 | 20 |
| Licences Cancelled | 0 | 0 | 0 |
| Kilometers Licenced | 0 | 136 | 2 169 |
| Kilometers Run | 0 | 0 | 642 |

| OIL PRICES (Average) | 2005 $/m3 | 2005 ($/bbl) | 2004 $/m3 | 2004 ($/bbl) |
|---|---|---|---|---|
| Month of November | 390.71 | (62.09) | 313.48 | (49.81) |
| Month of December | 371.05 | (58.96) | 270.00 | (42.91) |

| OIL PRODUCTION (M3) | 2005 | 2004 |
|---|---|---|
| Month of June | 50 544.8 | 49 536.1 |
| Cumulative Thru June 30 | 339 285.3 | 309 450.0 |

# WEEKLY WELL ACTIVITY REPORT

## 9 January 2006

Lic. No. 4972

CNRL Pierson HZNTL 1-17-3-28 (WPM)
UWI: 100.01-17-003-28W1.00

Status: Abandoned Producer (ABD P)
Status Date: 03-Jan-2006

Lic. No. 5004

Routledge Unit No. 1 HZNTL 9-28-9-25 (WPM)
UWI: 102.09-28-009-25W1.02 – Leg #2

Rig Released: 03-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 03-Jan-2006

Lic. No. 5358

Rideau Sinclair 15-10-8-29 (WPM)
UWI: 100.15-10-008-29W1.00

Surface Casing: 219.1 mm @ 141.00 m with 11.0 t
Finished Drilling: 05-Jan-2006
Total Depth: 997 m
Production Casing: 114.3 mm @ 997.00 m with 23.0 t
Rig Released: 06-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 06-Jan-2006

Lic. No. 5400

Tundra Sinclair Prov. SWD 13-4-8-29 (WPM)
UWI: 100.13-04-008-29W1.02

**Please note new UWI and well name change**

Status: Salt Water Disposal (SWD)
Status Date: 24-Nov-2005
Field/Pool Code: 16 59B

Lic. No. 5465

EOG Waskada 15-35-1-25 (WPM)
UWI: 100.15-35-001-25W1.00

Finished Drilling: 04-Jan-2006
Total Depth: 942 m
Production Casing: 114.3 mm @ 941.61 m with 17.0 t
Rig Released: 05-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 05-Jan-2006

Lic. No. 5469

Tundra Sinclair 12-5-8-29 (WPM)
UWI: 100.12-05-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 15-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5473

Tundra Sinclair 11-7-8-29 (WPM)
UWI: 100.11-07-008-29W1.00

Revision to Report of: 06-Jun-2005
Contractor: **Big Sky Drilling – Rig #91**

Spud Date: 08-Jan-2006
K.B. Elevation: 535.76 m
Surface Casing: 177.8 mm @ 141.00 m with 8.2 t
Status: Drilling Ahead (DR)
Status Date: 09-Jan-2006

Lic. No. 5484

Tundra Sinclair 6-7-8-29 (WPM)
UWI: 100.06-07-008-29W1.00

Revision to Report of: 22-Jun-2005
Contractor: **Big Sky Drilling – Rig #91**

Spud Date: 05-Jan-2006
K.B. Elevation: 537.96 m
Surface Casing: 177.8 mm @ 140.00 m with 8.2 t
Finished Drilling: 07-Jan-2006
Total Depth: 1 044 m
Production Casing: 114.3 mm @ 1044.00 m with 6.2 t
Rig Released: 08-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 08-Jan-2006

Lic. No. 5494

Tundra Sinclair 13-8-8-29 (WPM)
UWI: 100.13-08-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 09-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5504

Tundra Sinclair 3-10-8-29 (WPM)
UWI: 100.03-10-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 02-Oct-2005
Field/Pool Code: 16 62B

Lic. No. 5531 — New Midland Armstrong Goodlands 13-9-2-24 (WPM)
UWI: 100.13-09-002-24W1.00

Status: Capable of Oil Production (COOP)
Status Date: 02-Dec-2005
Field/Pool Code: Confidential

Lic. No. 5563 — Tundra Sinclair 6-3-8-29 (WPM)
UWI: 100.06-03-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 07-Oct-2005
Field/Pool Code: 16 62B

Lic. No. 5566 — Tundra Sinclair Prov. 6-10-8-29 (WPM)
UWI: 100.06-10-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 01-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5567 — Tundra Sinclair Prov. 11-16-8-29 (WPM)
UWI: 100.11-16-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 13-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5568 — Tundra Sinclair Prov. 13-16-8-29 (WPM)
UWI: 100.13-16-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 13-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5572 — Orion Pierson HZNTL 11-19-2-28 (WPM)
UWI: 100.11-19-002-28W1.00 – Leg #1

Finished Drilling: 04-Jan-2006
Total Depth: 1 321 m

UWI: 100.11-19-002-28W1.02 – Leg #2

Kick-Off Date: 05-Jan-2006
Kick-Off Point @ 1125 m
Finished Drilling: 09-Jan-2006
Total Depth: 1 791 m
Rig Released: 09-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 09-Jan-2006

Lic. No. 5573 — Tundra Sinclair 3-8-8-29 (WPM)
UWI: 100.03-08-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 25-Oct-2005
Field/Pool Code: 16 62B

Lic. No. 5592 — Tundra Sinclair 7-5-8-29 (WPM)
UWI: 100.07-05-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 11-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5594 — EOG Waskada 5-28-1-25 (WPM)
UWI: 100.05-25-001-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 23-Dec-2005
Field/Pool Code: Confidential

Lic. No. 5595 — Tundra Sinclair 14-5-8-29 (WPM)
UWI: 100.14-05-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 22-Oct-2005
Field/Pool Code: 16 62B

Lic. No. 5596 — Tundra Sinclair Prov. 16-32-7-29 (WPM)
UWI: 100.16-32-007-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 09-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5601 — Tundra Sinclair 15-8-8-29 (WPM)
UWI: 100.15-08-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 12-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5602 — Tundra Sinclair 11-17-8-29 (WPM)
UWI: 100.11-17-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 07-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5603
Tundra Sinclair 12-17-8-29 (WPM)
UWI: 100.12-17-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 14-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5609
Tundra Sinclair 3-21-8-29 (WPM)
UWI: 100.03-21-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 13-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5610
Tundra Sinclair 5-21-8-29 (WPM)
UWI: 100.05-21-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 13-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5611
Tundra Sinclair 6-21-8-29 (WPM)
UWI: 100.06-21-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 01-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5612
Tundra Sinclair Prov. 7-21-8-29 (WPM)
UWI: 100.07-21-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 27-Oct-2005
Field/Pool Code: 16 62B

Lic. No. 5615
EOG Waskada 2-3-2-25 (WPM)
UWI: 100.02-03-002-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 16-Dec-2005
Field/Pool Code: 03 29A

Lic. No. 5616
EOG Waskada 8-3-2-25 (WPM)
UWI: 100.08-03-002-25W1.00

Status: Completing (COMP)
Status Date: 08-Jan-2006

Lic. No. 5628

Tundra Sinclair 3-20-8-29 (WPM)
UWI: 100.03-20-008-29W1.00

Revision to Report of: 24-Oct-2005
Contractor: **Big Sky Drilling – Rig #77**

Status: Moving In Rotary Tools (MIRT)
Status Date: 09-Jan-2006

Lic. No. 5634

EOG Waskada 12-34-1-25 (WPM)
UWI: 100.12-34-001-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 19-Dec-2005
Field/Pool Code: 03 29A

Lic. No. 5635

EOG Waskada 14-34-1-25 (WPM)
UWI: 100.14-34-001-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 19-Dec-2005
Field/Pool Code: 03 29A

Lic. No. 5638

Rideau Sinclair 16-15-8-29 (WPM)
UWI: 100.16-15-008-29W1.00

Spud Date: 07-Jan-2006
K.B. Elevation: 523.20 m
Surface Casing: 219.1 mm @ 140.00 m with 11.0 t
Status: Drilling Ahead (DR)
Status Date: 09-Jan-2006

Lic. No. 5642

Tundra Sinclair 5-5-8-29 (WPM)
UWI: 100.05-05-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 13-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5643

Tundra Sinclair 6-5-8-29 (WPM)
UWI: 100.06-05-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 28-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5647 — Tundra Sinclair 5-27-8-29 (WPM)
UWI: 100.05-27-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 15-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5648 — Tundra Sinclair 7-27-8-29 (WPM)
UWI: 100.07-27-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 28-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5649 — Routledge Unit No. 1 HZNTL 3-27-9-25 (WPM)
UWI: 102.03-27-009-25W1.00 – Leg #1

Spud Date: 04-Jan-2006
K.B. Elevation: 440.24 m
Surface Casing: 244.5 mm @ 132.00 m with 20.0 t
Intermediate Casing: 177.8 mm @ 738.50 m with 25.0 t
Status: Drilling Ahead (DR)
Status Date: 09-Jan-2006

Lic. No. 5654 — EOG Waskada 4-34-1-25 (WPM)
UWI: 100.04-34-001-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 18-Dec-2005
Field/Pool Code: 03 29A

Lic. No. 5655 — EOG Waskada 6-34-1-25 (WPM)
UWI: 100.06-34-001-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 18-Dec-2005
Field/Pool Code: 03 29A

Lic. No. 5657 — Tundra Sinclair Prov. A13-4-8-29 (WPM)
UWI: 102.13-04-008-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 13-Nov-2005
Field/Pool Code: 16 62B

Lic. No. 5661 — Tundra Sinclair 14-26-7-29 (WPM)
UWI: 100.14-26-007-29W1.00

Status: Capable of Oil Production (COOP)
Status Date: 28-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5677

Tundra Daly 2-9-8-28 (WPM)
UWI: 100.02-09-008-28W1.00

Status: Capable of Oil Production (COOP)
Status Date: 29-Nov-2005
Field/Pool Code: Confidential

Lic. No. 5678

Tundra Daly 12-9-8-28 (WPM)
UWI: 100.12-09-008-28W1.00

Status: Capable of Oil Production (COOP)
Status Date: 29-Nov-2005
Field/Pool Code: 01 62E

Lic. No. 5692

EOG Waskada 9-28-1-25 (WPM)
UWI: 100.09-28-001-25W1.00

Status: Capable of Oil Production (COOP)
Status Date: 21-Dec-2005
Field/Pool Code: Confidential

Lic. No. 5717

Waskada Unit No. 19 A2-27-1-25 WPM
UWI: 102.02-27-001-25W1.00

Revision to Report of: 05-Dec-2005
Contractor: **Trailblazer Drilling Corp. – Rig #21**

Spud Date: 05-Jan-2006
K.B. Elevation: 476.18 m
Surface Casing: 177.8 mm @ 112.53 m with 5.0 t
Finished Drilling: 07-Jan-2006
Total Depth: 945 m
Production Casing: 114.3 mm @ 942.48 m with 17.0 t
Rig Released: 08-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 08-Jan-2006

Lic. No. 5718

Waskada Unit No. 19 8-27-1-25 WPM
UWI: 100.08-27-001-25W1.00

Status: Completing (COMP)
Status Date: 05-Jan-2006

Lic. No. 5719

Waskada Unit No. 19 A10-27-1-25W1.00
UWI: 102.10-27-001-25W1.00

Revision to Report of: 05-Dec-2005
Contractor: **Trailblazer Drilling Corp. – Rig #21**

Spud Date: 08-Jan-2006
K.B. Elevation: 477.12 m
Surface Casing: 177.8 mm @ 112.96 m with 5.0 t
Status: Testing BOP's (TEST BOP)
Status Date: 09-Jan-2006

Lic. No. 5720

Waskada Unit No. 19 16-27-1-25 WPM
UWI: 100.16-27-001-25W1.00

Status: Completing (COMP)
Status Date: 07-Jan-2006

Lic. No. 5723

Platform et al Daly Prov. HZNTL 13-30-10-28 WPM
UWI: 100.13-30-010-28W1.00 – Leg # 1

Finished Drilling: 04-Jan-2006
Total Depth: 1 414 m
Rig Released: 05-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 05-Jan-2006

Lic. No. 5727

Tundra Virden HZNTL 6-20-11-26 (WPM)
UWI: 102.06-20-011-26W1.00 – Leg #1

Finished Drilling: 04-Jan-2006
Total Depth: 1 267 m

UWI: 102.07-20-011-26W1.02 – Leg #2

Kick-Off Date: 04-Jan-2006
Kick-Off Point @ 766 m
Finished Drilling: 06-Jan-2006
Total Depth: 1 286 m
Rig Released: 07-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 07-Jan-2006

Lic. No. 5733

Tundra Sinclair 1-27-7-29 WPM
UWI: 100.01-27-007-29W1.00

Finished Drilling: 04-Jan-2006
Total Depth: 1 028 m
Production Casing: Run
Rig Released: 05-Jan-2006
Status: Completing (COMP)
Status Date: 07-Jan-2006

Lic. No. 5734

Tundra Sinclair 2-27-7-29 WPM
UWI: 100.02-27-007-29W1.00

Revision to Report of: 19-Dec-2005
Contractor: **Big Sky Drilling Ltd. – Rig #77**

Spud Date: 06-Jan-2006
K.B. Elevation: 520.67 m
Surface Casing: 219.1 mm @ 140.50 m with 12.0 t
Finished Drilling: 08-Jan-2006
Total Depth: 1 026 m
Production Casing: Run
Rig Released: 08-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 08-Jan-2006

Lic. No. 5735

Tundra Sinclair 3-27-7-29 WPM
UWI: 100.03-27-007-29W1.00

Finished Drilling: 04-Jan-2006
Total Depth: 1 033 m
Production Casing: Run
Rig Released: 05-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 05-Jan-2006

Lic. No. 5741

Tundra Sinclair 11-26-7-29 WPM
UWI: 100.11-26-007-29W1.00

Revision to Report of: 19-Dec-2005
Contractor: **Big Sky Drilling Ltd. – Rig #77**

Spud Date: 05-Jan-2006
K.B. Elevation: 516.56 m
Surface Casing: 177.8 mm @ 140.00 m with 9.0 t
Finished Drilling: 08-Jan-2006
Total Depth: 1 015 m
Production Casing: Run
Rig Released: 08-Jan-2006
Status: Waiting On Service Rig (WOSR)
Status Date: 08-Jan-2006

Lic. No. 5742

Tundra Sinclair 12-26-7-29 WPM
UWI: 100.12-26-007-29W1.00

Revision to Report of: 19-Dec-2005
Contractor: **Big Sky Drilling Ltd. – Rig #5**

Status: Moving In Rotary Tools (MIRT)
Status Date: 09-Jan-2006

Lic. No. 5749

Tundra Sinclair 7-7-8-29 WPM
UWI: 100.07-07-008-29W1.00

Finished Drilling: 04-Jan-2006
Total Depth: 1 041 m
Production Casing: 114.3 mm @ 1041.97 m with 6.2 t
Rig Released: 05-Jan-2006
Status: Completing (COMP)
Status Date: 06-Jan-2006

Lic. No. 5763

RVBS Daly A5-6-9-27 WPM
UWI: 102.05-06-009-27W1.00

Spud Date: 06-Jan-2006
K.B. Elevation: 484.30 m
Surface Casing: 219.1 mm @ 153.00 m with 12.0 t
Status: Drilling Ahead (DR)
Status Date: 09-Jan-2006

Lic. No. 5764

Grand Banks Sinclair Prov. 16-26-7-29 WPM
UWI: 100.16-26-007-29W1.00

License Issued: 04-Jan-2006
Licensee: Grand Banks Energy Corporation
Mineral Rights: Crown
Contractor: Big Sky Drilling Inc. – Rig # 76
Municipality: Pipestone
Co-ords: 125.00 m (S) of (N) boundary of Sec. 26
125.00 m (W) of (E) boundary of Sec. 26
Grd. Elevation: 507.42 m
Proj. TD: 997 m (Devonian)
Field: Sinclair
Classification: Development (Non-Confidential)
Status: Location (LOC)
Status Date: 04-Jan-2006

Lic. No. 5765 Tundra Virden Prov. HZNTL 13-29-9-25 WPM
UWI: 102.13-29-009-25W1.00

License Issued: 05-Jan-2006
Licensee: Tundra Oil and Gas Ltd.
Mineral Rights: Crown
Contractor: Trinidad Drilling Ltd. – Rig # 5
Municipality: Sifton
Surface Location: 4D-29-9-25
Co-ords: 220.00 m (N) of (S) boundary of Sec. 29
350.00 m (E) of (W) boundary of Sec. 29
Grd. Elevation: 436.76 m
Proj. TD: 1655 m (Mississippian)
Field : Virden
Classification : Development (Non-Confidential)
Spud Date: 07-Jan-2006
K.B. Elevation: 439.89 m
Surface Casing: 244.5 mm @ 136.00 m with 17.0 t
Status: Drilling Ahead (DR)
Status Date: 09-Jan-2006

## WELL NAME CHANGES

| | | |
|---|---|---|
| Lic. No. 5400 | From: | Tundra Sinclair Prov. 13-4-8-29 (WPM) |
| | To: | Tundra Sinclair Prov. SWD 13-4-8-29 (WPM) |
| Lic. No. 5657 | From: | Tundra Sinclair Prov. SWD A13-4-8-29 (WPM) |
| | To: | Tundra Sinclair Prov. A13-4-8-29 (WPM) |

# NOTICE

The following Orders and Approvals were made by the Minister or the Director during the last quarter of 2005.

| Order No. | Date | Subject |
|---|---|---|
| SWD Permit No. 190 | Oct. 20/05 | Tundra Sinclair Prov. SWD 13-4-8-29 (WPM) |